

Orders for Asset : [REDACTED] - Hitachi LX150 Loader

Description	Unit	Qty	Unit Cost ex GST	Unit Cost inc GST	Line Cost ex GST	Unit Cost inc GST
-------------	------	-----	---------------------	----------------------	---------------------	----------------------

Date: 31-May-13 **Supplier:** Barrys Auto Electrical

CONFIRMATION ORDER

Please carry out the following on [REDACTED]s Hitachi LX150 Loader ([REDACTED])

Supply and fit new reverse buzzer	it	1	\$189.32	\$208.25	\$189.32	\$208.25
			<u>Order Totals</u>		<u>\$189.32</u>	<u>\$208.25</u>

Date: 18-Mar-13 **Supplier:** Hitachi Construction Machinery

Please carry out the following on [REDACTED]s Hitachi Loader ([REDACTED])

Investigate injector - line diesel leak on loader	ea	1	\$1,000.00	\$1,100.00	\$1,000.00	\$1,100.00
			<u>Order Totals</u>		<u>\$1,000.00</u>	<u>\$1,100.00</u>

Date: 06-Mar-13 **Supplier:** Hitachi Construction Machinery

CONFIRMATION ORDER

Please carry out the following on [REDACTED]s Hitachi LX150 Loader

Clean area around control valve to determine leaks. Remove and replace broken bolts from loader control valve panel, remove and replace seized flittings from control vale

Labour	ea	13.2	\$109.25	\$120.17	\$1,442.10	\$1,586.31
Sundries	ea	1	\$86.52	\$95.17	\$86.52	\$95.17
Environmental charge	ea	1	\$15.00	\$16.50	\$15.00	\$16.50
			<u>Order Totals</u>		<u>\$1,543.62</u>	<u>\$1,697.98</u>

Date: 15-Feb-13 **Supplier:** Adelaide Independent Bandag

CONFIRMATION ORDER

Please carry out the following on [REDACTED]s Hitachi LX150 Loader ([REDACTED])

Orders for Asset : [REDACTED] - Hitachi LX150 Loader

Description	Unit	Qty	Unit Cost ex GST	Unit Cost inc GST	Line Cost ex GST	Unit Cost inc GST
Date: 15-Feb-13 Supplier: Adelaide Independent Bandag						
Pressure maintenance on 4 tyres	it	4	\$5.00	\$5.50	\$20.00	\$22.00
			<u>Order Totals</u>		<u>\$20.00</u>	<u>\$22.00</u>

Date: 11-Feb-13 Supplier: Hitachi Construction Machinery						
CONFIRMATION ORDER						
Please carry out the following on [REDACTED]s Hitachi LX150 Loader						
Replace fuel filter housing, replace steer cylinder rod end pins and bushes, reset leaking control valve						
R89940 Steer / lift cylinder bush	ea	1	\$47.97	\$52.77	\$47.97	\$52.77
AT345966 steer cylinder pin	ea	1	\$156.73	\$172.40	\$156.73	\$172.40
AT210685 Valve section seal kit	ea	2	\$191.26	\$210.39	\$382.52	\$420.77
AT210969 seal kit	ea	1	\$278.94	\$306.83	\$278.94	\$306.83
AT209748 seal kit	ea	1	\$64.18	\$70.60	\$64.18	\$70.60
			<u>Order Totals</u>		<u>\$930.34</u>	<u>\$1,023.37</u>

Date: 17-Jan-13 Supplier: Hitachi Construction Machinery						
Please carry out the following on [REDACTED]s Hitachi LX150 Loader						
Replace fuel filter housing, replace steer cylinder rod end pins and bushes, reset leaking control valve						
RE507187 fuel filter	ea	1	\$196.37	\$216.01	\$196.37	\$216.01
RE522372 fuel filter element	ea	1	\$90.62	\$99.68	\$90.62	\$99.68
RE516346 fuel filter head	ea	1	\$287.54	\$316.29	\$287.54	\$316.29
R89940 Steer / lift cylinder bush	ea	1	\$47.97	\$52.77	\$47.97	\$52.77
AT345966 steer cylinder pin	ea	1	\$156.73	\$172.40	\$156.73	\$172.40

Orders for Asset : [REDACTED] - Hitachi LX150 Loader

Description	Unit	Qty	Unit Cost ex GST	Unit Cost inc GST	Line Cost ex GST	Unit Cost inc GST
Date: 17-Jan-13 Supplier: Hitachi Construction Machinery						
AT210685 Valve section seal kit	ea	1	\$191.26	\$210.39	\$191.26	\$210.39
AT210969 seal kit	ea	1	\$278.94	\$306.83	\$278.94	\$306.83
AT209748 seal kit	ea	1	\$64.18	\$70.60	\$64.18	\$70.60
Labour	hr	24	\$109.25	\$120.17	\$2,622.00	\$2,884.20
Sundries	ea	1	\$170.00	\$187.00	\$170.00	\$187.00
Environmental charge	ea	1	\$50.00	\$55.00	\$50.00	\$55.00
Order Totals					\$4,155.61	\$4,571.17

Date: 08-Jan-13 Supplier: Hitachi Construction Machinery						
Hitachi LX 150 loader						
Investigate engine oil filter hanging off machine, repair and repair hydraulic leak at front bucket of loader						
Labour & travel	ea	1	\$1,000.00	\$1,100.00	\$1,000.00	\$1,100.00
Order Totals					\$1,000.00	\$1,100.00

Date: 05-Dec-12 Supplier: Adelaide Independent Bandag						
Please carry out the following on [REDACTED]s Hitachi LX150 Loader ([REDACTED])						
Pressure maintenance on 4 tyres	ea	4	\$2.00	\$2.20	\$8.00	\$8.80
Order Totals					\$8.00	\$8.80

Date: 05-Dec-12 Supplier: Adelaide Independent Bandag						
Please carry out the following on [REDACTED]s Hitachi LX150 Loader ([REDACTED])						
Puncture repair 17.5 x 25 LHR axle	ea	1	\$85.00	\$93.50	\$85.00	\$93.50
O ring	ea	1	\$25.00	\$27.50	\$25.00	\$27.50

Orders for Asset : [REDACTED] - Hitachi LX150 Loader

Description	Unit	Qty	Unit Cost ex GST	Unit Cost inc GST	Line Cost ex GST	Unit Cost inc GST
-------------	------	-----	---------------------	----------------------	---------------------	----------------------

[REDACTED] Date: 05-Dec-12 Supplier: Adelaide Independent Bandag						
call out	ea	2	\$80.00	\$88.00	\$160.00	\$176.00
				<u>Order Totals</u>	<u>\$270.00</u>	<u>\$297.00</u>

[REDACTED] Date: 05-Dec-12 Supplier: Barrys Auto Electrical						
CONFIRMATION ORDER						
Please carry out the following on [REDACTED] Hitachi LX150 Loader ([REDACTED])						
Supply and fit new starter motor	it	1	\$1,204.50	\$1,324.95	\$1,204.50	\$1,324.95
				<u>Order Totals</u>	<u>\$1,204.50</u>	<u>\$1,324.95</u>

[REDACTED] Date: 29-Nov-12 Supplier: Hitachi Construction Machinery						
CONFIRMATION ORDER						
Please carry out the following on [REDACTED] Hitachi Loader ([REDACTED])						
Inspect diff -while conducting 500 hr service - no oil in diff- check plant for leaks - none found- report on diff having no oil- top up diff with oil- includes oil and labour	ea	1	\$572.84	\$630.12	\$572.84	\$630.12
				<u>Order Totals</u>	<u>\$572.84</u>	<u>\$630.12</u>

[REDACTED] Date: 07-Nov-12 Supplier: One Steel (Steel & Tube)						
Please supply the following						
5mm - 1000mm x 1500mm steel plate for LX 150 Loader	ea	1	\$135.00	\$148.50	\$135.00	\$148.50
Freight	ea	1	\$40.00	\$44.00	\$40.00	\$44.00
				<u>Order Totals</u>	<u>\$175.00</u>	<u>\$192.50</u>

[REDACTED] Date: 06-Nov-12 Supplier: Heavyair Pty Ltd						
---	--	--	--	--	--	--

Orders for Asset : [REDACTED] - Hitachi LX150 Loader

Description	Unit	Qty	Unit Cost ex GST	Unit Cost inc GST	Line Cost ex GST	Unit Cost inc GST
Date: 06-Nov-12 Supplier: Heavyair Pty Ltd						
CONFIRMATION ORDER						
Please carry out the following on [REDACTED] LX150 Loader [REDACTED]						
Attend site , remove and replace compressor & rec drier, flush contaminants and recommission system labour						
Compressor O.E.M	ea	1	\$557.50	\$613.25	\$557.50	\$613.25
Rec- drier O.E.M	ea	1	\$1,705.00	\$1,875.50	\$1,705.00	\$1,875.50
R134A refrigerant	ea	1	\$187.40	\$206.14	\$187.40	\$206.14
Flushing solvent	ea	2	\$68.00	\$74.80	\$136.00	\$149.60
Oil	ea	1	\$45.00	\$49.50	\$45.00	\$49.50
On site charge	ea	1	\$28.00	\$30.80	\$28.00	\$30.80
Environmental levy	ea	1	\$50.00	\$55.00	\$50.00	\$55.00
	ea	2	\$1.00	\$1.10	\$2.00	\$2.20
Order Totals					\$2,710.90	\$2,981.99

Date: 06-Nov-12 Supplier: Hitachi Construction Machinery						
Please carry out the following on [REDACTED] Hitachi LX150 Loader ([REDACTED])						
500 hr service due - labour, travel, filters, oils, environmental, consumables, sundries included						
	ea	1	\$1,400.00	\$1,540.00	\$1,400.00	\$1,540.00
Order Totals					\$1,400.00	\$1,540.00

Date: 02-Nov-12 Supplier: Heavyair Pty Ltd						
CONFIRMATION ORDER						
Please carry out the following on [REDACTED] Hitachi LX150 Loader [REDACTED]						
Attend site and inspect air cond not working, order parts and arrange air cond repairs once parts are in stock						

Orders for Asset : [REDACTED] Hitachi LX150 Loader

Description	Unit	Qty	Unit Cost ex GST	Unit Cost inc GST	Line Cost ex GST	Unit Cost inc GST
Date: 02-Nov-12 Supplier: Heavyair Pty Ltd						
labour	ea	1	\$237.50	\$261.25	\$237.50	\$261.25
On site charge	ea	1	\$50.00	\$55.00	\$50.00	\$55.00
Visit on 22.10.12 - Order parts						
					<u>Order Totals</u>	<u>\$287.50</u>
						<u>\$316.25</u>

Date: 18-Oct-12 Supplier: Hitachi Construction Machinery						
[REDACTED] Hitachi LX150 Loader						
Investigate transmission fault, remove trans covers and check wiring loom from controller to solenoids, test transmission, test fwd & rev operation.						
Labour	ea	1	\$701.50	\$771.65	\$701.50	\$771.65
Sundries	ea	1	\$36.60	\$40.26	\$36.60	\$40.26
					<u>Order Totals</u>	<u>\$738.10</u>
						<u>\$811.91</u>

Date: 13-Sep-12 Supplier: Hardy Spicer						
Please carry out the following on [REDACTED] Hitachi Loader ([REDACTED])						
Replace circulation hose, top up oil						
GSORF -23-16	ea	1	\$50.99	\$56.09	\$50.99	\$56.09
GSORF90M-23-16	ea	1	\$108.53	\$119.38	\$108.53	\$119.38
GS-16GSIF-4	ea	2	\$15.38	\$16.92	\$30.76	\$33.84
Labour	ea	2	\$80.00	\$88.00	\$160.00	\$176.00
OOR-23	ea	2	\$0.35	\$0.39	\$0.70	\$0.77
OIL-68-20-9	ea	2	\$139.75	\$153.72	\$279.50	\$307.45
CONS HOSE	ea	1	\$90.00	\$99.00	\$90.00	\$99.00
					<u>Order Totals</u>	<u>\$720.48</u>
						<u>\$792.53</u>

Orders for Asset : [REDACTED] - Hitachi LX150 Loader

Description	Unit	Qty	Unit Cost ex GST	Unit Cost inc GST	Line Cost ex GST	Unit Cost inc GST
Date: 30-Aug-12 Supplier: Adelaide Independent Bandag						
Please carry out the following on [REDACTED] LX150 Loader						
new tryes	ea	2	\$3,200.00	\$3,520.00	\$6,400.00	\$7,040.00
O ring	ea	2	\$25.00	\$27.50	\$50.00	\$55.00
call out	ea	1	\$80.00	\$88.00	\$80.00	\$88.00
			<u>Order Totals</u>		<u>\$6,530.00</u>	<u>\$7,183.00</u>

Date: 21-Aug-12 Supplier: Adelaide Independent Bandag						
Please carry out the following on [REDACTED] LX 150 Loader						
Repair puncture	ea	1	\$175.00	\$192.50	\$175.00	\$192.50
O ring	ea	1	\$25.00	\$27.50	\$25.00	\$27.50
call out	ea	1	\$80.00	\$88.00	\$80.00	\$88.00
			<u>Order Totals</u>		<u>\$280.00</u>	<u>\$308.00</u>

Date: 24-Jul-12 Supplier: Hitachi Construction Machinery						
Please carry out the following on [REDACTED] Hitachi Loader						
Carry out clean down of machine, inspect and find oil, hyrdaulic leaks, replace hose on bucket dump circuit, frt find loader return to dig not working, found brake to wiring harness, remade wiring loom and test, repalce o rings on main loader control valve, replace rear tail light globes, replace o1 x top work light						
Replace roatating beacon, cleaned out cab, checked all levels, repalced horn assy						
O ring	ea	10	\$12.73	\$14.00	\$127.30	\$140.03
T bolt clamp S 3" DIA	ea	1	\$7.84	\$8.62	\$7.84	\$8.62

Orders for Asset : [REDACTED] - Hitachi LX150 Loader

Description	Unit	Qty	Unit Cost ex GST	Unit Cost inc GST	Line Cost ex GST	Unit Cost inc GST
Date: 24-Jul-12 Supplier: Hitachi Construction Machinery						
Prediluted coolant 10 ltr	ea	1	\$48.47	\$53.32	\$48.47	\$53.32
Hose clamp	ea	1	\$17.78	\$19.56	\$17.78	\$19.56
Rotating Beacon	ea	1	\$65.75	\$72.33	\$65.75	\$72.33
Turn Signal lamp	ea	1	\$59.63	\$65.59	\$59.63	\$65.59
Worklamp	ea	1	\$115.37	\$126.91	\$115.37	\$126.91
Std stop lamp	ea	1	\$34.50	\$37.95	\$34.50	\$37.95
Indicator light amber std	ea	1	\$35.62	\$39.18	\$35.62	\$39.18
Horn	ea	1	\$78.88	\$86.77	\$78.88	\$86.77
Boom kick sensor	ea	1	\$397.09	\$436.80	\$397.09	\$436.80
Labour	ea	23.1	\$112.00	\$123.20	\$2,587.20	\$2,845.92
Remove and replace bucket hose	ea	1	\$800.39	\$880.43	\$800.39	\$880.43
			Order Totals		\$4,375.82	\$4,813.40

Date: 18-Jun-12 Supplier: Hitachi Construction Machinery						
Please carry out the following on [REDACTED] Hitachi LX150 Loader [REDACTED]						
Remove Loader from truck with crane. Degas AC and remove cabin assembly. Remove transmission. Remove torque converter housing and replace front cover, bearing and seal						
Replace other damaged parts. Repair and refit to machine. Refit cabin assembly and regas AC. Refit new tail shaft assembly. Test machine						
T173398 - TRANS PUMP BEARING	IT	1	\$205.90	\$226.49	\$205.90	\$226.49
T173399 - TRANS PUMP SEAL	IT	1	\$32.03	\$35.23	\$32.03	\$35.23
T174240 - TRANS PUMP ORING	IT	1	\$32.02	\$35.22	\$32.02	\$35.22
AT210773 - TRANSMISSION SPEED SENSOR	IT	1	\$244.35	\$268.79	\$244.35	\$268.79

Orders for Asset : Hitachi LX150 Loader

Date: 18-Jun-12

Supplier: Hitachi Construction Machinery

Description	Unit	Qty	Unit Cost ex GST	Unit Cost inc GST	Line Cost ex GST	Unit Cost inc GST
T168343 - HOUSING	IT	1	\$1,687.50	\$1,856.25	\$1,687.50	\$1,856.25
T196792 - TORQUE CONVERTER SCREEN	IT	1	\$201.37	\$221.51	\$201.37	\$221.51
T171730 - YOKE WITH SHAFT	IT	1	\$448.01	\$492.81	\$448.01	\$492.81
T116516 - SPACER	IT	1	\$32.15	\$35.37	\$32.15	\$35.37
19M8397 - CAP SCREW	IT	2	\$2.32	\$2.55	\$4.64	\$5.10
T116613 - TRANS WASHER	IT	1	\$15.27	\$16.80	\$15.27	\$16.80
AT220954 - DRIVE SHAFT	IT	1	\$1,588.43	\$1,747.27	\$1,588.43	\$1,747.27
T203475 - DRIVE SHAFT STRAP	IT	2	\$4.45	\$4.89	\$8.90	\$9.79
R85169 - SCREW	IT	4	\$2.42	\$2.66	\$9.68	\$10.65
19M7788 - SCREW, 12X25MM	IT	4	\$1.83	\$2.01	\$7.32	\$8.05
AT165288 - ISOLATOR	IT	1	\$107.94	\$118.73	\$107.94	\$118.73
19M7968 - CAP SCREW	IT	1	\$11.53	\$12.68	\$11.53	\$12.68
T42977 - WASHER	IT	1	\$14.77	\$16.25	\$14.77	\$16.25
14M7277 - NUT	IT	1	\$3.63	\$3.99	\$3.63	\$3.99
24M7242 - WASHER	IT	1	\$1.83	\$2.01	\$1.83	\$2.01
AT162848 - AIRCON DRYER	IT	1	\$165.17	\$181.69	\$165.17	\$181.69
R10093 - ORING SEAL	IT	3	\$1.57	\$1.73	\$4.71	\$5.18
CRANE HIRE	IT	1	\$520.00	\$572.00	\$520.00	\$572.00
CP1566 - HYDGARD TRAN/HYD 20L	IT	8	\$136.74	\$150.41	\$1,093.92	\$1,203.31
ENVIRONMENTAL CHARGE	IT	1	\$276.00	\$303.60	\$276.00	\$303.60
LABOUR	IT	1	\$5,400.00	\$5,940.00	\$5,400.00	\$5,940.00
SUNDRIES	IT	1	\$276.00	\$303.60	\$276.00	\$303.60
Order Totals					\$12,393.07	\$13,632.38

Orders for Asset : **PC120LC-6 - Hitachi LX150 Loader**

Description	Unit	Qty	Unit Cost ex GST	Unit Cost inc GST	Line Cost ex GST	Unit Cost inc GST
Date: 25-May-12 Supplier: Hitachi Construction Machinery						
Please supply and deliver the following						
20Lt Diesel engine oil - Hitachi	ea	1	\$98.35	\$108.19	\$98.35	\$108.19
20Lt Hydraulic oil - Hitachi	ea	1	\$119.20	\$131.12	\$119.20	\$131.12
Delivery: TBC				<u>Order Totals</u>	<u>\$217.55</u>	<u>\$239.31</u>

Date: 15-Mar-12 Supplier: Hitachi Construction Machinery (Brisbane)						
CONFIRMATION ORDER						
Carry out A/C repair on Hitachi LX150 Loader	ea	1	\$1,413.04	\$1,554.34	\$1,413.04	\$1,554.34
Replace barrel fan						
Replace resistor						
Clean out evaporator						
				<u>Order Totals</u>	<u>\$1,413.04</u>	<u>\$1,554.34</u>

Date: 20-Jan-12 Supplier: C & S Wear Parts Pty Ltd						
Please supply bolt on Cutting edge including nuts and bolts for LX150-3						
	ea	1	\$2,219.55	\$2,441.51	\$2,219.55	\$2,441.51
Please ring when ready for collection.						
				<u>Order Totals</u>	<u>\$2,219.55</u>	<u>\$2,441.51</u>

Date: 19-Dec-11 Supplier: Hitachi Construction Machinery (Brisbane)						
Carry out repairs as requested to LX150 Super Wheel Loader						

Orders for Asset : [REDACTED] - Hitachi LX150 Loader

Description	Unit	Qty	Unit Cost ex GST	Unit Cost inc GST	Line Cost ex GST	Unit Cost inc GST
Date: 19-Dec-11 Supplier: Hitachi Construction Machinery (Brisbane)						
***** 25-10-11 ATTEND TO MACHINE ON SITE AT [REDACTED], CHECK FAULT WITH HYDRAULIC PIPE LEAKING, FIT HYDRAULIC PIPE TO MACHINE, REFIT ALL OTHER PIPES, FIT ALL CLAMPS, FILL WITH OIL AND RUN AND CHECK. ADVISED THAT MORE OIL NEEDED *****						
OIL LINE	ea	1	\$643.36	\$707.70	\$643.36	\$707.70
ORING	ea	2	\$1.93	\$2.12	\$3.86	\$4.25
ORING	ea	2	\$2.33	\$2.56	\$4.66	\$5.13
ENGINE OIL DH-1	ea	3	\$98.35	\$108.19	\$295.05	\$324.56
HITACHI HYDRAULIC OIL 20Lt	ea	6	\$119.70	\$131.67	\$718.20	\$790.02
LABOUR	hr	5	\$110.00	\$121.00	\$550.00	\$605.00
LABOUR	hr	1	\$99.00	\$108.90	\$99.00	\$108.90
COMMERCIAL VEHICLE	km	75	\$1.40	\$1.54	\$105.00	\$115.50
CONSUMABLES ITEMS	ea	1	\$32.45	\$35.70	\$32.45	\$35.70
					<u>Order Totals</u>	<u>\$2,451.58</u>

\$2,696.74

Date: 19-Dec-11 Supplier: Hitachi Construction Machinery (Brisbane)						
Please carry out the following Travel to site to carry out 1000Hour service on Hitachi LX150 Wheel Loader						
Parts	ea	1	\$1,219.60	\$1,341.56	\$1,219.60	\$1,341.56
Labour	ea	1	\$748.00	\$822.80	\$748.00	\$822.80
Sundries	ea	1	\$37.40	\$41.14	\$37.40	\$41.14
					<u>Order Totals</u>	<u>\$2,205.50</u>

Orders for Asset : [REDACTED] - Hitachi LX150 Loader

Description	Unit	Qty	Unit Cost ex GST	Unit Cost inc GST	Line Cost ex GST	Unit Cost inc GST
Date: 06-Dec-11 Supplier: L & C Low Loaders Pty Ltd						
Please carry out the following						
Pick up Hitachi Loader from and deliver to Hitachi at Cavan	hr	2	\$110.00	\$121.00	\$220.00	\$242.00
			Order Totals		\$220.00	\$242.00
Date: 18-Oct-11 Supplier: Hitachi Construction Machinery (Brisbane)						
Please provide the following service to Hitachi LX150 Loader						
Check metal hose leak and advise on repair, replacement.	hr	2	\$107.00	\$117.70	\$214.00	\$235.40
Current hours 12897.						
			Order Totals		\$214.00	\$235.40

Date: 18-Oct-11 Supplier: Pirtek (Ipswich)						
Please provide the following service to [REDACTED] Hitachi LX150 Loader: Serial Number 589543 [REDACTED] check repair or replace blown hydraulic Hose. labour Hose replacement						
	ea	2	\$88.00	\$96.80	\$176.00	\$193.60
	ea	1	\$125.00	\$137.50	\$125.00	\$137.50

Orders for Asset : [REDACTED] - Hitachi LX150 Loader

Description	Unit	Qty	Unit Cost ex GST	Unit Cost inc GST	Line Cost ex GST	Unit Cost inc GST
Date: 18-Oct-11 Supplier: Pirtek (Ipswich)						
Order Totals					\$301.00	\$331.10

Date: 28-Jul-11 Supplier: Hitachi Construction Machinery (Brisbane)						
Travel to site and carry out 500 hour service on [REDACTED] Hitachi LX150-3 Loader ([REDACTED]) serial no 589543 Current Hours: 12500 Booked for Wednesday am 3/8/2011 ESTIMATE PRICE ONLY INSPECT ONLY the following faults and report findings to [REDACTED]: When machine is cold transmission wont go from neutral to forward or reverse. When machine is articulated and loading trucks the loader severely shakes	1		\$1,500.00	\$1,650.00	\$1,500.00	\$1,650.00
Order Totals					\$1,500.00	\$1,650.00

Date: 01-Jul-11 Supplier: Hitachi Construction Machinery (Brisbane)						
Travel to site and repair oil leak from bucket cylinder on [REDACTED] Hitachi LX150-3 Loader [REDACTED]						

Orders for Asset : [REDACTED] - Hitachi LX150 Loader

Description	Unit	Qty	Unit Cost ex GST	Unit Cost inc GST	Line Cost ex GST	Unit Cost inc GST
Date: 01-Jul-11 Supplier: Hitachi Construction Machinery (Brisbane)						
Remove cylinder and return to workshop. Weld repair crack, re seal and return to site and refit. Top up hyd oil and test.						
[REDACTED]						
Labour: travel, remove and refit	hr	7	\$110.00	\$121.00	\$770.00	\$847.00
Repair and reseal bucket cylinder	it	1	\$1,210.00	\$1,331.00	\$1,210.00	\$1,331.00
Hydraulic oil	it	1	\$239.40	\$263.34	\$239.40	\$263.34
Travel charge per km	km	50	\$1.40	\$1.54	\$70.00	\$77.00
Sundries,	it	1	\$37.95	\$41.74	\$37.95	\$41.74
Order Totals					\$2,327.35	\$2,560.09

Date: 22-Jun-11 Supplier: Hitachi Construction Machinery (Brisbane)						
[REDACTED]						
[REDACTED]						
Travel to site and carry out the following works on [REDACTED]'s Hitachi LX150-3 Loader ([REDACTED])						
Remove and replace air seat assembly. Remove and replace wiper arm.						
Regas load ride accumulator.						
[REDACTED] to confirm date to carry out works						
Please contact [REDACTED]						
Parts	it	1	\$1,988.51	\$2,187.36	\$1,988.51	\$2,187.36
Labour	hr	7	\$110.00	\$121.00	\$770.00	\$847.00
Travel	km	50	\$1.40	\$1.54	\$70.00	\$77.00
Sundries	it	1	\$37.40	\$41.14	\$37.40	\$41.14
Order Totals					\$2,865.91	\$3,152.50

Date: 20-Jun-11 Supplier: Hitachi Construction Machinery (Brisbane)						
[REDACTED]						

Orders for Asset : [REDACTED] - Hitachi LX150 Loader

Description	Unit	Qty	Unit Cost ex GST	Unit Cost inc GST	Line Cost ex GST	Unit Cost inc GST
Date: 20-Jun-11 Supplier: Hitachi Construction Machinery (Brisbane)						
Travel to site and quote on repair of seat suspension not holding, on [REDACTED]	it	1	\$400.00	\$440.00	\$400.00	\$440.00
Hitachi LX150-3 Loader ([REDACTED])						
Quote repair cost to [REDACTED] for approval						
[REDACTED]						
Booked for Tuesday am 21/6/2011						
Order Totals					\$400.00	\$440.00

Date: 03-Jun-11 Supplier: Hitachi Construction Machinery (Sydney)						
Please carry out the following to [REDACTED] Hitachi LX150 Loader:						
19M7719 - Cap Screw	ea	2	\$6.28	\$6.91	\$12.56	\$13.82
T157055 Diff Support Disc	ea	1	\$520.14	\$572.15	\$520.14	\$572.15
U12547 O ring	ea	1	\$2.63	\$2.89	\$2.63	\$2.89
AT220925 Oil Filter	ea	1	\$63.05	\$69.36	\$63.05	\$69.36
R26375 O ring	ea	1	\$2.30	\$2.53	\$2.30	\$2.53
Spicer re-end hose	ea	1	\$60.32	\$66.35	\$60.32	\$66.35
Manufacture new axle recirculation hose	ea	1	\$139.46	\$153.41	\$139.46	\$153.41
Order Totals					\$800.46	\$880.51

Date: 09-May-11 Supplier: Hitachi Construction Machinery (Sydney)						
Please carry out the following to [REDACTED] Hitachi LX150 Loader:						
sleeve - R132113	ea	1	\$205.00	\$225.50	\$205.00	\$225.50
Sleeve - R160832	ea	1	\$338.02	\$371.82	\$338.02	\$371.82

Orders for Asset : **Hitachi LX150 Loader**

Description	Unit	Qty	Unit Cost ex GST	Unit Cost inc GST	Line Cost ex GST	Unit Cost inc GST
Date: 09-May-11 Supplier: Hitachi Construction Machinery (Sydney)						
Order Totals					\$543.02	\$597.32

Date: 06-May-11 Supplier: Overall Heavy Equipment Pty Ltd						
Please carry out the following to CASE Skidsteer Loader						
Travel to site at Remove existing non lockable type isolator. Fit lockable battery isolator. Rasie cab and locate oil leak for Jacob. No oring to suit so fitting tensioned and inspected. Leak stopped however new oring will be required in future.						
Travel	km	88	\$0.80	\$0.88	\$70.40	\$77.44
labour	ea	2	\$80.00	\$88.00	\$160.00	\$176.00
travel time	ea	2	\$80.00	\$88.00	\$160.00	\$176.00
battery isolator and lock	ea	1	\$158.23	\$174.05	\$158.23	\$174.05
Order Totals					\$548.63	\$603.49

Date: 06-May-11 Supplier: Overall Heavy Equipment Pty Ltd						
CONFIRMATION ORDER						
Please carry out the following to E Skidsteer Loader						
Travel to site at Remove existing non lockable type isolator. Fit lockable battery isolator. Rasie cab and locate oil leak for No oring to suit so fitting tensioned and inspected. Leak stopped however new oring will be required in future.						
Travel	km	88	\$0.80	\$0.88	\$70.40	\$77.44
labour	ea	2	\$80.00	\$88.00	\$160.00	\$176.00
travel time	ea	2	\$80.00	\$88.00	\$160.00	\$176.00

Orders for Asset : [REDACTED] - Hitachi LX150 Loader

Description	Unit	Qty	Unit Cost ex GST	Unit Cost inc GST	Line Cost ex GST	Unit Cost inc GST
Date: 06-May-11 Supplier: Overall Heavy Equipment Pty Ltd						
battery isolator and lock	ea	1	\$158.23	\$174.05	\$158.23	\$174.05
			<u>Order Totals</u>		<u>\$548.63</u>	<u>\$603.49</u>
Date: 03-May-11 Supplier: Hitachi Construction Machinery (Sydney)						
Please carry out the following to [REDACTED] Hitachi LX150 Loader:						
Drain rear axle, jack up machine and support on stands,remove rear wheels,, support axle with crane and undo bolts and lower the axle to the ground,, replace parts that are listed. The extent of the damage will not be clear until fully stripped, refit with	ea					
T167837 Diff support bush	ea	1	\$64.32	\$70.75	\$64.32	\$70.75
T167924 Diff support thrust brg	ea	6	\$23.43	\$25.77	\$140.58	\$154.64
T169329 Diff support o;ring	ea	1	\$18.13	\$19.94	\$18.13	\$19.94
AT210022 Diff support seal	ea	2	\$129.52	\$142.47	\$259.04	\$284.94
T171553 Diff support bush	ea	1	\$294.41	\$323.85	\$294.41	\$323.85
AT206794 Diff support seal	ea	1	\$52.48	\$57.73	\$52.48	\$57.73
CP1566 hy guard tran, hyd 20 litre	ea	1	\$135.15	\$148.66	\$135.15	\$148.66
labour	ea	1	\$3,450.00	\$3,795.00	\$3,450.00	\$3,795.00
sundries	ea	1	\$172.50	\$189.75	\$172.50	\$189.75
			<u>Order Totals</u>		<u>\$4,586.61</u>	<u>\$5,045.27</u>

CONFIRMATION ORDER

Orders for Asset : [REDACTED] - Hitachi LX150 Loader

Description	Unit	Qty	Unit Cost ex GST	Unit Cost inc GST	Line Cost ex GST	Unit Cost inc GST
Supplier: Goulburn Hydraulic & Plant Repairs						
Date: 28-Apr-11						
Please carry out the following on [REDACTED]'s Hitachi Loader						
Replace damaged hydraulic hose on site	ea	1	\$447.38	\$492.12	\$447.38	\$492.12
			<u>Order Totals</u>		<u>\$447.38</u>	<u>\$492.12</u>
Supplier: Hitachi Construction Machinery (Sydney)						
Date: 10-Mar-11						
CONFIRMATION ORDER						
Please carry out the following on [REDACTED]'s Loader						
Change diff oil in Loader due to poor brake performance	it	1	\$586.58	\$645.24	\$586.58	\$645.24
-To be completed with the 12,000hr service - no travel			<u>Order Totals</u>		<u>\$586.58</u>	<u>\$645.24</u>
Supplier: Hitachi Construction Machinery (Sydney)						
Date: 10-Mar-11						
CONFIRMATION ORDER						
Please carry out the following on [REDACTED]'s Loader						
12,000 Service	it	1	\$2,558.02	\$2,813.82	\$2,558.02	\$2,813.82
			<u>Order Totals</u>		<u>\$2,558.02</u>	<u>\$2,813.82</u>
Supplier: Hitachi Construction Machinery (Sydney)						
Date: 04-Mar-11						
Please carry out the following on [REDACTED]'s Loader						
12,000hr Service	ea	1	\$2,558.02	\$2,813.82	\$2,558.02	\$2,813.82
			<u>Order Totals</u>		<u>\$2,558.02</u>	<u>\$2,813.82</u>

Orders for Asset : [REDACTED] - Hitachi LX150 Loader

Description	Unit	Qty	Unit Cost ex GST	Unit Cost inc GST	Line Cost ex GST	Unit Cost inc GST
Date: 04-Mar-11 Supplier: Hitachi Construction Machinery (Sydney)						
Please carry out the following on [REDACTED] Loader						
Change diff oil in Loader due to poor brake performance	ea	1	\$586.58	\$645.24	\$586.58	\$645.24
To be completed with the 12,000hr service - no travel						
			<u>Order Totals</u>		<u>\$586.58</u>	<u>\$645.24</u>
Date: 08-Feb-11 Supplier: Hitachi Construction Machinery						
Please supply the following						
A/C Repair, brake inspection of [REDACTED]s Hitachi LX150 Loader	it	1	\$600.00	\$660.00	\$600.00	\$660.00
			<u>Order Totals</u>		<u>\$600.00</u>	<u>\$660.00</u>
Date: 22-Dec-10 Supplier: Goulburn Hydraulic & Plant Repairs						
Please carry out the following on [REDACTED] Hitachi Loader						
Repair broken window, reseal injector lines, fix leaking coolant hose, supply steering knob, repair wiring on ride control	it	1	\$1,941.34	\$2,135.47	\$1,941.34	\$2,135.47
11264hrs						
			<u>Order Totals</u>		<u>\$1,941.34</u>	<u>\$2,135.47</u>
Date: 22-Dec-10 Supplier: Goulburn Hydraulic & Plant Repairs						
Please carry out the following on [REDACTED] Hitachi Loader						
Service	it	1	\$705.16	\$775.68	\$705.16	\$775.68
Replace UHF						
Repair A/c fan fault						
Clean A/c filters						
Inspect Brakes						

Orders for Asset : [REDACTED] - Hitachi LX150 Loader

Description	Unit	Qty	Unit Cost ex GST	Unit Cost inc GST	Line Cost ex GST	Unit Cost inc GST
Date: 22-Dec-10			Supplier: Goulburn Hydraulic & Plant Repairs			
Date: 24-Sep-10			Supplier: Goulburn Hydraulic & Plant Repairs			
Travel to site and repair fuel leak at injector on [REDACTED]s Hitachi LX150-3 Loader	it	1	\$127.50	\$140.25	\$127.50	\$140.25
Order Totals						\$140.25
Date: 20-Sep-10			Supplier: Goulburn Hydraulic & Plant Repairs			
Travel to site and repair bucket controls on [REDACTED]s Hitachi LX150-3 Loader, rego QPS797	it	1	\$1,130.00	\$1,243.00	\$1,130.00	\$1,243.00
Order Totals						\$1,243.00
Date: 20-Sep-10			Supplier: Goulburn Hydraulic & Plant Repairs			
Travel to site and repair sticky control levers on [REDACTED] Hitachi LX150-3 Loader, rego QPS797	it	1	\$272.50	\$299.75	\$272.50	\$299.75
Order Totals						\$299.75
Date: 06-Sep-10			Supplier: Goulburn Hydraulic & Plant Repairs			
Please supply for collection						
[REDACTED] - Hitachi Loader - 20lt Castrol AFAB	ea	1	\$188.00	\$206.80	\$188.00	\$206.80
NOTE: Goulburn Hydraulic can purchase CAT Antifreeze for half the price of other similar products.						
Order Totals						\$188.00
Date: 02-Sep-10			Supplier: William M Warnes			
Travel to [REDACTED] and repair bucket on [REDACTED] Hitachi LX150-3 Loader						

Orders for Asset : [REDACTED] - Hitachi LX150 Loader

Description	Unit	Qty	Unit Cost ex GST	Unit Cost inc GST	Line Cost ex GST	Unit Cost inc GST
Date: 02-Sep-10 Supplier: William M Warnes						
Replace wear plates on bucket underside. Supply and fit bolt on cutting edge						
LABOUR	hr	21	\$70.00	\$77.00	\$1,470.00	\$1,617.00
Cutting edge	it	1	\$2,300.00	\$2,530.00	\$2,300.00	\$2,530.00
Wear plate	it	1	\$500.00	\$550.00	\$500.00	\$550.00
Wire, gas, oxy	it	1	\$200.00	\$220.00	\$200.00	\$220.00
Order Totals					\$4,470.00	\$4,917.00

Date: 27-Aug-10 Supplier: Goulburn Hydraulic & Plant Repairs						
Travel to Gunning and repair oil leak on [REDACTED] Hitachi LX150 Loader	it	1	\$315.00	\$346.50	\$315.00	\$346.50
Order Totals					\$315.00	\$346.50

Date: 23-Aug-10 Supplier: Hitachi Construction Machinery						
Replace bucket pins and bushes on [REDACTED] Hitachi LX150-3 Loader	it	1	\$3,782.47	\$4,160.72	\$3,782.47	\$4,160.72
Parts: \$2512.79+gst						
Labour: \$1172.83+gst						
Misc: \$96.85+gst						
Order Totals					\$3,782.47	\$4,160.72

Date: 23-Aug-10 Supplier: Hitachi Construction Machinery						
--	--	--	--	--	--	--

Orders for Asset : [REDACTED] - Hitachi LX150 Loader

Description	Unit	Qty	Unit Cost ex GST	Unit Cost inc GST	Line Cost ex GST	Unit Cost inc GST
Date: 23-Aug-10 Supplier: Hitachi Construction Machinery						
Carry out the following repairs on [REDACTED] Hitachi LX150-3 Loader ([REDACTED]) it		1	\$2,267.36	\$2,494.10	\$2,267.36	\$2,494.10
Pressure clean machine for transport to NSW						
Replace faulty beacon.						
Inspect steering fault.						
Repair bucket auto leveler						
Clean radiator						
			<u>Order Totals</u>		<u>\$2,267.36</u>	<u>\$2,494.10</u>

Date: 26-Jul-10 Supplier: Adelaide Total Glass						
Travel to [REDACTED] and replace door glass on [REDACTED] Hitachi LX150 it		1	\$909.60	\$1,000.56	\$909.60	\$1,000.56
Loader ([REDACTED])						
			<u>Order Totals</u>		<u>\$909.60</u>	<u>\$1,000.56</u>

Date: 16-Jul-10 Supplier: Hitachi Construction Machinery						
Travel to [REDACTED] and repair fuel leak on [REDACTED] Hitachi LX150-3 Loader it		1	\$318.30	\$350.13	\$318.30	\$350.13
[REDACTED]						
			<u>Order Totals</u>		<u>\$318.30</u>	<u>\$350.13</u>

Date: 16-Jul-10 Supplier: Hitachi Construction Machinery						
Travel to Waterloo and carry out 1000 hour service on [REDACTED] Hitachi it		1	\$2,520.20	\$2,772.22	\$2,520.20	\$2,772.22
LX150-3 Loader ([REDACTED])						
Current hours: 10836						
			<u>Order Totals</u>		<u>\$2,520.20</u>	<u>\$2,772.22</u>

Date: 14-Jul-10 Supplier: Goodyear Auto Care						
[REDACTED]						

Orders for Asset : [REDACTED] - Hitachi LX150 Loader

Description	Unit	Qty	Unit Cost ex GST	Unit Cost inc GST	Line Cost ex GST	Unit Cost inc GST
Date: 14-Jul-10 Supplier: Goodyear Auto Care						
Travel to [REDACTED] and repair punctured tyre on [REDACTED] Hitachi LX150-3 Loader [REDACTED]						
Tyre beyond repair, canvis showing. Two new tyres supplied and fitted						
23.5 - 25 Tyre	it	2	\$2,636.36	\$2,900.00	\$5,272.72	\$5,799.99
Fitting	it	1	\$579.55	\$637.50	\$579.55	\$637.50
Refer proforma 124146			<u>Order Totals</u>		<u>\$5,852.27</u>	<u>\$6,437.50</u>

Date: 10-May-10 Supplier: Hardy Spicer						
Travel to [REDACTED] and repair hydraulic hose on [REDACTED] Hitachi LX150 Loader [REDACTED]						
	it	1	\$127.55	\$140.31	\$127.55	\$140.31
			<u>Order Totals</u>		<u>\$127.55</u>	<u>\$140.31</u>

Date: 19-Apr-10 Supplier: Hitachi Construction Machinery						
Travel to [REDACTED] and inspect brake fault on [REDACTED] Hitachi LX150-3 Loader [REDACTED]						
		1	\$324.89	\$357.38	\$324.89	\$357.38
			<u>Order Totals</u>		<u>\$324.89</u>	<u>\$357.38</u>

Date: 15-Apr-10 Supplier: Power Hydraulics						
Travel to [REDACTED] and replace hydraulic hose on [REDACTED] Hitachi LX150-3 Loader [REDACTED]						
Hose assy and oil	it	1	\$316.80	\$348.48	\$316.80	\$348.48
Labour	hr	2	\$60.00	\$66.00	\$120.00	\$132.00
Travel	km	180	\$1.00	\$1.10	\$180.00	\$198.00
			<u>Order Totals</u>		<u>\$616.80</u>	<u>\$678.48</u>

Orders for Asset : [REDACTED] Hitachi LX150 Loader

Description	Unit	Qty	Unit Cost ex GST	Unit Cost inc GST	Line Cost ex GST	Unit Cost inc GST
Date: 09-Apr-10 Supplier: Hitachi Construction Machinery						
Travel to [REDACTED] and replace bucket cylinder pipe on [REDACTED] Hitachi LX150-3 Loader ([REDACTED])	it	1	\$987.44	\$1,086.18	\$987.44	\$1,086.18
			<u>Order Totals</u>		\$987.44	\$1,086.18

Date: 30-Mar-10 Supplier: Overall Heavy Equipment Pty Ltd						
Travel to [REDACTED] and repair diesel leak on [REDACTED] Hitachi LX150-3 Loader ([REDACTED])	it	1	\$152.00	\$167.20	\$152.00	\$167.20
Repaired leaking injector lines.			<u>Order Totals</u>		\$152.00	\$167.20

Date: 30-Mar-10 Supplier: Hardy Spicer						
Travel to [REDACTED] and weld and fit bucket ram tube and replace hose on [REDACTED] Hitachi LX150 Loader ([REDACTED])	it	1	\$607.45	\$668.20	\$607.45	\$668.20
			<u>Order Totals</u>		\$607.45	\$668.20

Date: 29-Mar-10 Supplier: Overall Heavy Equipment Pty Ltd						
Please supply the following services:						
Travel to Waterloo and carry out the following repairs on [REDACTED] Hitachi LX150-3 Loader ([REDACTED])		1	\$2,024.48	\$2,226.93	\$2,024.48	\$2,226.93
Repair major oil leak from main control valve. Replace worn seals.						
Repair blown hydraulic line. Remove hose and deliver to Hardy Spicer for replacement. Refit new hose to machine.						
Topped up hydraulic oil, 120 litres.						
Replace blown fuse for ride control. Repair wiring for bucket tilt kick out.						
			<u>Order Totals</u>		\$2,024.48	\$2,226.93

Orders for Asset : [REDACTED] - Hitachi LX150 Loader

Description	Unit	Qty	Unit Cost ex GST	Unit Cost inc GST	Line Cost ex GST	Unit Cost inc GST
Supplier: Adelaide Total Glass						
Travel to Waterloo and fit new front side windscreen to [REDACTED] Hitachi LX150 Loader ([REDACTED])	it	1	\$657.00	\$722.70	\$657.00	\$722.70
			<u>Order Totals</u>		\$657.00	\$722.70
Supplier: Hitachi Construction Machinery						
Supply for collection						
AT203130 boom kick out sensor for [REDACTED] Hitachi LX150-3 Loader ([REDACTED])	it	1	\$382.74	\$421.01	\$382.74	\$421.01
			<u>Order Totals</u>		\$382.74	\$421.01
Supplier: Hitachi Construction Machinery						
Reseal 2 x steering cylinders off [REDACTED] Hitachi LX150-3 Loader ([REDACTED])	it	1	\$987.64	\$1,086.40	\$987.64	\$1,086.40
			<u>Order Totals</u>		\$987.64	\$1,086.40
Supplier: Hitachi Construction Machinery (Parts)						
Supply for collection						
parts for [REDACTED]'s Hitachi LX150-3 Loader ([REDACTED])						
RE261354 tilt position sensor		1	\$218.09	\$239.90	\$218.09	\$239.90
A4742R ball		2	\$1.85	\$2.04	\$3.70	\$4.07
			<u>Order Totals</u>		\$221.79	\$243.97
Supplier: Hardy Spicer						
Manufacture hydraulic hose as per sample		1	\$195.21	\$214.73	\$195.21	\$214.73
Internal note: Off [REDACTED] Hitachi LX150 Loader ([REDACTED])						
			<u>Order Totals</u>		\$195.21	\$214.73

Orders for Asset : [REDACTED] - Hitachi LX150 Loader

Description	Unit	Qty	Unit Cost ex GST	Unit Cost inc GST	Line Cost ex GST	Unit Cost inc GST
Date: 26-Feb-10 Supplier: Goodyear Auto Care						
[REDACTED]						
Travel to [REDACTED] and repair punctured tyre on [REDACTED] Hitachi LX150 Loader						
Roadside service - 2 man job	it	1	\$347.73	\$382.50	\$347.73	\$382.50
Refer Proforma 121887						
Order Totals					\$347.73	\$382.50

Date: 25-Feb-10 Supplier: Overall Heavy Equipment Pty Ltd						
[REDACTED]						
Travel to [REDACTED] and carry out repairs to [REDACTED] Hitachi LX150-3 Loader.	it	1	\$904.00	\$994.40	\$904.00	\$994.40
Found machine had sucked air due to low fuel level combined with working on steep slope.						
Got fuel truck to refuel machine and bled fuel system.						
While on site inspected noisy hydraulic pump on [REDACTED] Hitachi Excavator.						
Order Totals					\$904.00	\$994.40

Date: 22-Feb-10 Supplier: Overall Heavy Equipment Pty Ltd						
[REDACTED]						
Travel to [REDACTED] and repair steering issue on [REDACTED] Hitachi LX150-3 Loader ([REDACTED])	it	1	\$1,327.80	\$1,460.58	\$1,327.80	\$1,460.58
Tests carried out, found steering cylinders had considerable oil bypass between barrel and piston.						
Cylinders removed and transported to Hitachi, Adelaide for repair.						
Overhauled cylinders collected and return to site and refitted to machine. Tested, all ok.						
Order Totals					\$1,327.80	\$1,460.58

Orders for Asset : [REDACTED] Hitachi LX150 Loader

Description	Unit	Qty	Unit Cost ex GST	Unit Cost inc GST	Line Cost ex GST	Unit Cost inc GST
Date: 16-Feb-10 Supplier: Hitachi Construction Machinery						
Travel to [REDACTED] and carry out 2000 hour service and safety check on [REDACTED] Hitachi LX150-3 Loader ([REDACTED]) ; Current hours: 10000		1	\$4,254.70	\$4,680.17	\$4,254.70	\$4,680.17
			<u>Order Totals</u>		<u>\$4,254.70</u>	<u>\$4,680.17</u>
Date: 16-Feb-10 Supplier: Hitachi Construction Machinery						
Travel to [REDACTED] and carry out the following works on [REDACTED] Hitachi LX150-3 Loader ([REDACTED]) Repair air conditioning filter housing. Replace filter. Repair tail lights. Replace LH window brackets. Top up fluid levels.	it	1	\$576.11	\$633.72	\$576.11	\$633.72
			<u>Order Totals</u>		<u>\$576.11</u>	<u>\$633.72</u>
Date: 01-Feb-10 Supplier: Overall Heavy Equipment Pty Ltd						
Oxy cut old cutting edges and fit new edges to bucket off [REDACTED] Hitachi LX150 Loader ([REDACTED]) Repaired bent bucket level positioner which was causing self leveler not to work. [REDACTED] Site location [REDACTED] Cutting edge and bolts supplied by [REDACTED]	it	1	\$240.00	\$264.00	\$240.00	\$264.00
			<u>Order Totals</u>		<u>\$240.00</u>	<u>\$264.00</u>
Date: 19-Jan-10 Supplier: C & S Wear Parts Pty Ltd						
Supply for collection						
Bolt on cutting edge and bolts/nuts for [REDACTED] Hitachi LX150-3 Loader [REDACTED]	it	1	\$2,219.85	\$2,441.84	\$2,219.85	\$2,441.84
Second set of bolts/nuts 3" x 1" [REDACTED]	it	8	\$10.65	\$11.71	\$85.20	\$93.72
			<u>Order Totals</u>		<u>\$2,305.05</u>	<u>\$2,535.55</u>

Orders for Asset : [REDACTED] - Hitachi LX150 Loader

Description	Unit	Qty	Unit Cost ex GST	Unit Cost inc GST	Line Cost ex GST	Unit Cost inc GST
Date: 30-Nov-09 Supplier: Pace Automotive						
Travel to [REDACTED] and repair air conditioning on [REDACTED] Hitachi LX150 Loader ([REDACTED])	it	1	\$710.00	\$781.00	\$710.00	\$781.00
replace faulty discharge hose, test system, all ok.						
While on site check A/C on [REDACTED] Cat Padffot roller. Fit gas and die, check for leaks and test system, all ok.						
Order Totals					\$710.00	\$781.00
Date: 30-Nov-09 Supplier: Goodyear Auto Care						
Travel to Waterloo and repair punctured tyre on [REDACTED]s Hitachi LX150 Loader ([REDACTED])	it	2	\$3,290.91	\$3,620.00	\$6,581.82	\$7,240.00
Tyre beyond repair and all tyres very bauld. Two new tyres 23.5 25 fitted.						
Price includes travel to site, fitting and urgent transport of tyres from [REDACTED]						
Order Totals					\$6,581.82	\$7,240.00
Date: 03-Nov-09 Supplier: C & S Wear Parts Pty Ltd						
Please supply for collection the following...						
Cutting edge and bolts/nuts for [REDACTED] Hitachi LX150-3 Loader, [REDACTED]		1	\$2,219.55	\$2,441.51	\$2,219.55	\$2,441.51
Order Totals					\$2,219.55	\$2,441.51
Date: 28-Oct-09 Supplier: C & S Wear Parts Pty Ltd						
Supply for collection						
3" x 1" bolt/nut for cutting edge on [REDACTED] Hitachi LX150-3 Loader	it	8	\$10.65	\$11.71	\$85.20	\$93.72
Order Totals					\$85.20	\$93.72

Orders for Asset : [REDACTED] Hitachi LX150 Loader

Description	Unit	Qty	Unit Cost ex GST	Unit Cost inc GST	Line Cost ex GST	Unit Cost inc GST
Date: 07-Oct-09 Supplier: Hitachi Construction Machinery						
CONFIRMATION ORDER ONLY:						
Carry out the following works on [REDACTED]'s Hitachi LX150-3 Loader ([REDACTED])		1	\$807.39	\$888.13	\$807.39	\$888.13
Repair brake lights and work light. Repair fresh air filter assy. Pressure clean.						
Order Totals					\$807.39	\$888.13
Date: 24-Sep-09 Supplier: Pirtek (Regency Park)						
CONFIRMATION ORDER. WORKS ALREADY CARRIED OUT.						
Travel to Blakeview and lift cylinder hydraulic hose on [REDACTED] Hitachi LX150-3 Loader ([REDACTED])	it	1	\$622.96	\$685.26	\$622.96	\$685.26
Order Totals					\$622.96	\$685.26
Date: 24-Sep-09 Supplier: Hitachi Construction Machinery						
Please supply & deliver the following Services:						
Travel to [REDACTED] and carry out 500 hour service and safety check on [REDACTED] Hitachi LX150-3 Loader ([REDACTED])		1	\$1,552.10	\$1,707.31	\$1,552.10	\$1,707.31
Current hours: 9500						
Order Totals					\$1,552.10	\$1,707.31
Date: 18-Sep-09 Supplier: Electric Bug Pty Ltd						
Supply for collection						
UHF antenna for [REDACTED] Hitachi LX150 Loader ([REDACTED])	it	1	\$106.36	\$117.00	\$106.36	\$117.00
Order Totals					\$106.36	\$117.00

Orders for Asset : [REDACTED] - Hitachi LX150 Loader

Description	Unit	Qty	Unit Cost ex GST	Unit Cost inc GST	Line Cost ex GST	Unit Cost inc GST
Date: 28-Aug-09 Supplier: C & S Wear Parts Pty Ltd						
Supply for collection						
Cutting edge and bolts/nuts for [REDACTED] Hitachi LX150-3 Loader ([REDACTED])	it	1	\$2,219.55	\$2,441.51	\$2,219.55	\$2,441.51
			<u>Order Totals</u>		<u>\$2,219.55</u>	<u>\$2,441.51</u>
Date: 19-Aug-09 Supplier: Barrys Auto Electrical						
Travel to Dry Creek and replace beacon on [REDACTED] Hitachi LX150-3 Loader	it	1	\$178.73	\$196.60	\$178.73	\$196.60
			<u>Order Totals</u>		<u>\$178.73</u>	<u>\$196.60</u>
Date: 30-Jul-09 Supplier: Somerled Services						
Travel to [REDACTED] and repair fuel leak from injector lines on [REDACTED] Hitachi LX150-3 Loader ([REDACTED])	it	1	\$577.09	\$634.80	\$577.09	\$634.80
			<u>Order Totals</u>		<u>\$577.09</u>	<u>\$634.80</u>
Date: 27-Jul-09 Supplier: Hitachi Construction Machinery						
Carry out 3000 hour service and safety check on [REDACTED] Hitachi LX150-3 Loader ([REDACTED])	it	1	\$3,182.77	\$3,501.05	\$3,182.77	\$3,501.05
Current Hours: 9000			<u>Order Totals</u>		<u>\$3,182.77</u>	<u>\$3,501.05</u>
Date: 16-Jul-09 Supplier: Hitachi Construction Machinery						
Travel to [REDACTED] and replace engine fuel filter on [REDACTED] Hitachi LX150-3 Loader ([REDACTED])	it	1	\$340.41	\$374.45	\$340.41	\$374.45
Fuel filter warning light was on.			<u>Order Totals</u>		<u>\$340.41</u>	<u>\$374.45</u>

Orders for Asset : [REDACTED] - Hitachi LX150 Loader

Description	Unit	Qty	Unit Cost ex GST	Unit Cost inc GST	Line Cost ex GST	Unit Cost inc GST
Order No: [REDACTED] Date: 16-Jul-09 Supplier: Hitachi Construction Machinery						
Travel to [REDACTED] and inspect steering fault on [REDACTED] Hitachi LX150-3 Loader	it	1	\$1,858.17	\$2,043.99	\$1,858.17	\$2,043.99
Carried out hydraulic test, no fault found.						
Found engine wiring loom damaged, machine transported to workshop to complete repairs.						
Replaced engine wiring loom, replaced LH rear cab window hinges and repair LH bucket pin retainer.						
Order Totals					\$1,858.17	\$2,043.99

Date: 01-Jul-09 Supplier: Hardy Spicer						
Replace 2 fuel lines on [REDACTED] Hitachi LX150-3 Loader	it	1	\$79.36	\$87.30	\$79.36	\$87.30
Order Totals					\$79.36	\$87.30

Date: 25-May-09 Supplier: Beaufort (Angle Park)						
Travel to [REDACTED] and repair punctured tyre on [REDACTED] Hitachi LX150 Loader	it	1	\$202.27	\$222.50	\$202.27	\$222.50
Order Totals					\$202.27	\$222.50

Date: 24-Apr-09 Supplier: Hitachi Construction Machinery						
Remove and overhaul front axle diff Assy on [REDACTED] Hitachi LX150-3 Loader	it	1	\$2,503.49	\$2,753.84	\$2,503.49	\$2,753.84
Additional works: Supply and fit 2 x batteries and replace steering gas strut.	it	1	\$3,069.00	\$3,375.90	\$3,069.00	\$3,375.90
PARTS	it	1	\$184.14	\$202.55	\$184.14	\$202.55
LABOUR						
SUNDRIES						

Orders for Asset : **[REDACTED]** - Hitachi LX150 Loader

Description	Unit	Qty	Unit Cost ex GST	Unit Cost inc GST	Line Cost ex GST	Unit Cost inc GST
[REDACTED]						
Date: 24-Apr-09 Supplier: Hitachi Construction Machinery			Order Totals		\$5,756.63	\$6,332.29

[REDACTED]	Date: 24-Apr-09	Supplier: Hitachi Construction Machinery				
Repair drive shafts and park brake assy on [REDACTED] Hitachi LX150-3 Loader (A [REDACTED])						
Pressure clean machine. Remove belly plate and damaged park brake assy. Fit new park brake assy.						
Remove yoke from trans and refit with new seal. Remove yoke from front diff and refit with new seal.						
Refit new drive shafts. Test operation and check all levels, all ok.						
PARTS: park brake assy, 2 x drive shaft, 5 x yokes.						
LABOUR	hr	1	\$12,848.44	\$14,133.28	\$12,848.44	\$14,133.28
SUNDRIES	it	21	\$95.00	\$104.50	\$1,995.00	\$2,194.50
		1	\$99.75	\$109.72	\$99.75	\$109.72
			Order Totals		\$14,943.19	\$16,437.51

[REDACTED]	Date: 06-Apr-09	Supplier: AWB Bearings				
Supply for [REDACTED]						
64450 bearing cone	ea	2	\$122.05	\$134.25	\$244.10	\$268.51
64700 bearing cup	ea	2	\$82.55	\$90.81	\$165.10	\$181.61
42381 bearing cone	ea	2	\$106.41	\$117.05	\$212.82	\$234.10
42584 bearing cup	ea	2	\$49.90	\$54.89	\$99.80	\$109.78
Bearings for front diff repairs on [REDACTED] Hitachi LX150 Loader (A [REDACTED])						
[REDACTED]						
			Order Totals		\$721.82	\$794.00

Orders for Asset : [REDACTED] - Hitachi LX150 Loader

Description	Unit	Qty	Unit Cost ex GST	Unit Cost inc GST	Line Cost ex GST	Unit Cost inc GST
Date: 14-Jan-09 Supplier: Hitachi Construction Machinery (Sydney)						
Travel to site and inspect and quote on repairing drive shaft and park brake housing damage on [REDACTED] Hitachi LX150-3 Loader [REDACTED] NSW.	it	1	\$661.28	\$727.41	\$661.28	\$727.41
			<u>Order Totals</u>		<u>\$661.28</u>	<u>\$727.41</u>
Date: 09-Dec-08 Supplier: TTH Industries						
Travel to site and replace hydraulic hose on [REDACTED] Hitachi LX150-3 Loader [REDACTED]	it	1	\$693.60	\$762.96	\$693.60	\$762.96
			<u>Order Totals</u>		<u>\$693.60</u>	<u>\$762.96</u>
Date: 05-Nov-08 Supplier: Hitachi Construction Machinery (Sydney)						
Travel to site and carry out 500 hour service on [REDACTED]s Hitachi LX150-3 Loader, sn 589543 (and [REDACTED]) Current hours: 8500 Estimate price		1	\$1,500.00	\$1,650.00	\$1,500.00	\$1,650.00
			<u>Order Totals</u>		<u>\$1,500.00</u>	<u>\$1,650.00</u>
Date: 14-Oct-08 Supplier: Goulburn Hydraulic & Plant Repairs						
Travel to site and carry out the following works on [REDACTED]s Hitachi LX150-3 Loader [REDACTED] Rethread bolt hole. Refit pin. Fit new bolt. Check oil leak at front spool valve. Further investigate oil leak. Remove and replace oring on large UNO plug.		1	\$291.50	\$320.65	\$291.50	\$320.65
		1	\$87.00	\$95.70	\$87.00	\$95.70
			<u>Order Totals</u>		<u>\$378.50</u>	<u>\$416.35</u>

Orders for Asset : [REDACTED] - Hitachi LX150 Loader

Description	Unit	Qty	Unit Cost ex GST	Unit Cost inc GST	Line Cost ex GST	Unit Cost inc GST
Date: 14-Oct-08 Supplier: Goulburn Hydraulic & Plant Repairs						
Travel to site and supply and fit aerial and base to [REDACTED] Hitachi LX150-3 Loader						
LABOUR		1	\$85.00	\$93.50	\$85.00	\$93.50
BASE		1	\$18.50	\$20.35	\$18.50	\$20.35
AERIAL		1	\$47.00	\$51.70	\$47.00	\$51.70
WORKSHOP CONSUMABLES		1	\$15.00	\$16.50	\$15.00	\$16.50
Order Totals					\$165.50	\$182.05

Date: 07-Oct-08 Supplier: Goulburn Hydraulic & Plant Repairs						
Travel to site and replace beacon and blocked fuel filter on [REDACTED] Hitachi LX150-3 Loader						
LABOUR		1	\$170.00	\$187.00	\$170.00	\$187.00
FUEL FILTER		1	\$134.85	\$148.34	\$134.85	\$148.34
BEACON		1	\$209.38	\$230.32	\$209.38	\$230.32
Order Totals					\$514.23	\$565.65

Date: 24-Sep-08 Supplier: Goulburn Hydraulic & Plant Repairs						
Travel to site and check fault on [REDACTED] Hitachi LX150-3 Loader ([REDACTED])						
Reported that "Water in fuel" fault code is alarming on dash.						
Remove fuel filter and drain. Re fill and fit. Check operation, all ok.						
LABOUR		1	\$80.00	\$88.00	\$80.00	\$88.00
Order Totals					\$80.00	\$88.00

Date: 19-Sep-08 Supplier: Goulburn Hydraulic & Plant Repairs						
--	--	--	--	--	--	--

Orders for Asset [REDACTED] - Hitachi LX150 Loader

Description	Unit	Qty	Unit Cost ex GST	Unit Cost inc GST	Line Cost ex GST	Unit Cost inc GST
Date: 19-Sep-08 Supplier: Goulburn Hydraulic & Plant Repairs						
Travel to site and repair bucket self leveller on [REDACTED] Hitachi LX150-3 Loader [REDACTED]						
Fit actuator (supplied by [REDACTED]), adjust sensor, check operation. Still non operational.						
Found sensor fault. New sensor ordered.						
Check temperature gauge and operating temperature.						
[REDACTED]						
SERVICE CALL		1	\$114.00	\$125.40	\$114.00	\$125.40
LABOUR		1	\$360.00	\$396.00	\$360.00	\$396.00
ADDITIONAL 24/09/08						
Return to site and fit new sensor and adjust air gap. Check operation						
Labour		1	\$160.00	\$176.00	\$160.00	\$176.00
sensor & freight		1	\$481.00	\$529.10	\$481.00	\$529.10
Return to site drill and tap mounting holes on tilt cylinder for sensor arms						
service call		1	\$114.00	\$125.40	\$114.00	\$125.40
Labour		1	\$280.00	\$308.00	\$280.00	\$308.00
Bolts		1	\$13.00	\$14.30	\$13.00	\$14.30
			<u>Order Totals</u>		<u>\$1,522.00</u>	<u>\$1,674.20</u>

Date: 13-Aug-08 Supplier: Hitachi Construction Machinery (Parts)						
[REDACTED]						
Supply for collection						
Return to dig actuator for [REDACTED] s Hitachi LX150-3 Loader [REDACTED]						
AT221356 actuator		1	\$172.16	\$189.38	\$172.16	\$189.38

Orders for Asset : [REDACTED] - Hitachi LX150 Loader

Description		Unit	Qty	Unit Cost ex GST	Unit Cost inc GST	Line Cost ex GST	Unit Cost inc GST
[REDACTED]		Date: 13-Aug-08 Supplier: Hitachi Construction Machinery (Parts)					
T179609 spacer			1	\$20.05	\$22.05	\$20.05	\$22.05
19M7814 screw			2	\$2.50	\$2.75	\$5.00	\$5.50
24M7180 washer			2	\$1.00	\$1.10	\$2.00	\$2.20
Order Totals						\$199.21	\$219.13

[REDACTED]		Date: 11-Aug-08 Supplier: Hitachi Construction Machinery (Sydney)					
[REDACTED]		Carry out the following repairs to [REDACTED] Hitachi LX150-3 Loader					
Cut out and weld in new bucket cutting edge. Supply and fit new bolt on outer cutting edges. Fit new bucket heels		hr	29.5	\$98.50	\$108.35	\$2,905.75	\$3,196.32
LABOUR			1	\$5,498.08	\$6,047.89	\$5,498.08	\$6,047.89
PARTS: 2980x30x32 bisalley, 4 x edges, bolts and nuts.							
Remove and replace bump stops			1	\$388.04	\$426.84	\$388.04	\$426.84
LABOUR AND PARTS							
Remove and fit new fuel lines and bleed system			1	\$603.16	\$663.48	\$603.16	\$663.48
LABOUR AND PARTS							
Fit new cab door glass and fix door latch so door closes			1	\$1,233.19	\$1,356.51	\$1,233.19	\$1,356.51
LABOUR AND PARTS							
Internal Note: Bucket damage caused by [REDACTED]							
[REDACTED]		Order Totals					
						\$10,628.22	\$11,691.04

[REDACTED]		Date: 07-Jul-08 Supplier: Hitachi Construction Machinery (Newcastle)					
------------	--	--	--	--	--	--	--

Orders for Asset : [REDACTED] Hitachi LX150 Loader

Description	Unit	Qty	Unit Cost ex GST	Unit Cost inc GST	Line Cost ex GST	Unit Cost inc GST
Date: 07-Jul-08 Supplier: Hitachi Construction Machinery (Newcastle)						
[REDACTED] Travel to Colongra Power Station, Doyalson and carry out 2000 hour service on [REDACTED] Hitachi LX150-3 Loader ([REDACTED]) Current hours: 8000		1	\$3,335.78	\$3,669.36	\$3,335.78	\$3,669.36
			<u>Order Totals</u>		<u>\$3,335.78</u>	<u>\$3,669.36</u>
Date: 19-Dec-07 Supplier: Karl Dell Haulage						
CONFIRMATION ORDER. WORKS ALREADY CARRIED OUT. 10/12/07: collect [REDACTED] Hitachi LX150-3 loader [REDACTED] from hitachi, port wakefield road, cavan, sa and deliver to: [REDACTED] [REDACTED]						
		1	\$3,500.00	\$3,850.00	\$3,500.00	\$3,850.00
			<u>Order Totals</u>		<u>\$3,500.00</u>	<u>\$3,850.00</u>
Date: 12-Dec-07 Supplier: Hitachi Construction Machinery						
[REDACTED] steam clean [REDACTED] Hitachi LX150-3 loader [REDACTED] ready for transport to [REDACTED]		1	\$493.43	\$542.77	\$493.43	\$542.77
			<u>Order Totals</u>		<u>\$493.43</u>	<u>\$542.77</u>
Date: 30-Nov-07 Supplier: Hitachi Construction Machinery						
[REDACTED] travel to [REDACTED] and inspect warning light coming up on dash on [REDACTED] Hitachi LX150 loader ([REDACTED]) found fuel filter warning light on. Drained water from filter. Cleared codes and test. All ok. , return to site and carry out 500 hour service (approx 7500 hours)		1	\$1,414.09	\$1,555.50	\$1,414.09	\$1,555.50
			<u>Order Totals</u>		<u>\$1,414.09</u>	<u>\$1,555.50</u>
Date: 26-Nov-07 Supplier: Jons Mechanical Service						

Orders for Asset [REDACTED] - Hitachi LX150 Loader

Description	Unit	Qty	Unit Cost ex GST	Unit Cost inc GST	Line Cost ex GST	Unit Cost inc GST
Order No: 6780-106 Date: 26-Nov-07Supplier: Jons Mechanical Service						
CONFIRMATION ORDER: WORKS ALREADY CARRIED OUT.						
21/11/2007: travel to [REDACTED] and fit new bucket teeth to [REDACTED] hitachi LX150 loader (pe3117)	1		\$285.00	\$313.50	\$285.00	\$313.50
teeth, pins and retainers supplied by [REDACTED]						
			Order Totals		\$285.00	\$313.50
Order No: 6780-106 Date: 23-Nov-07Supplier: Hitachi Construction Machinery						
travel to [REDACTED] and inspect return to dig not working on [REDACTED] hitachi LX150-3 loader (pe3117)	1		\$286.98	\$315.68	\$286.98	\$315.68
ordered parts and to be fitted to machine at next service						
			Order Totals		\$286.98	\$315.68
Order No: 6780-106 Date: 21-Nov-07Supplier: C & S Wear Parts Pty Ltd						
CONFIRMATION ORDER: GOODS ALREADY COLLECTED.						
*1" x 3" plow bolt and nut	14		\$7.85	\$8.63	\$109.90	\$120.89
bolts to hold bucket cutting edge on [REDACTED] hitachi LX150-3 loader						
			Order Totals		\$109.90	\$120.89
Order No: 6780-106 Date: 16-Nov-07Supplier: Hitachi Construction Machinery						
travel to [REDACTED] and inspect fuel filter warning light showing on [REDACTED] hitachi LX150-3 loader	1		\$126.45	\$139.09	\$126.45	\$139.09
drained water from fuel tank, test, all ok.						
			Order Totals		\$126.45	\$139.09

Orders for Asset : [REDACTED] - Hitachi LX150 Loader

Description	Unit	Qty	Unit Cost ex GST	Unit Cost inc GST	Line Cost ex GST	Unit Cost inc GST
Date: 01-Nov-07 Supplier: C & S Wear Parts Pty Ltd						
supply for collection						
bucket teeth for [REDACTED] hitachi LX150-3 loader						
1U3302 tooth		8	\$38.55	\$42.41	\$308.40	\$339.24
1D73308 pin		8	\$4.05	\$4.46	\$32.40	\$35.64
8E6259 lock		8	\$8.13	\$8.94	\$65.04	\$71.54
			<u>Order Totals</u>		<u>\$405.84</u>	<u>\$446.42</u>

Date: 30-Oct-07 Supplier: Hitachi Construction Machinery						
CONFIRMATION ORDER. WORKS ALREADY CARRIED OUT.						
travel to [REDACTED] repair hydraulic leak on [REDACTED] hitachi LX150-3 loader		1	\$734.33	\$807.76	\$734.33	\$807.76
inspect ride control fault, topped up hydraulic oil and fit new pressure switch. Test operation, all ok.						
			<u>Order Totals</u>		<u>\$734.33</u>	<u>\$807.76</u>

Date: 24-Oct-07 Supplier: Hitachi Construction Machinery						
travel to [REDACTED] and inspect and repair electrical fault on [REDACTED] hitachi LX150-3 loader						
found alternator not charging. Supplied and fitted new alternator.						
alternator		1	\$1,635.05	\$1,798.56	\$1,635.05	\$1,798.56
labour, travel and consumables		1	\$577.65	\$635.41	\$577.65	\$635.41
			<u>Order Totals</u>		<u>\$2,212.70</u>	<u>\$2,433.97</u>

Date: 16-Oct-07 Supplier: Hardy Spicer						
travel to [REDACTED] and repair hydraulic oil leak on [REDACTED] hitachi LX150-3 loader		1	\$90.00	\$99.00	\$90.00	\$99.00

Orders for Asset : **Hitachi LX150 Loader**

Description	Unit	Qty	Unit Cost ex GST	Unit Cost inc GST	Line Cost ex GST	Unit Cost inc GST
Date: 16-Oct-07 Supplier: Hardy Spicer						
Order Totals					\$90.00	\$99.00

Date: 29-Aug-07 Supplier: Hitachi Construction Machinery						
travel to [redacted], ethelton and inspect vibration in front area of [redacted] Hitachi LX150-3 loader ([redacted])		1	\$370.65	\$407.71	\$370.65	\$407.71
remove drive shaft from transmission and test. Remove front drive shaft and test. Park brake assy needs repair.						
quoted approx \$2000.00 to carry out repairs to park brake assy. Informed to hold, and carry out repairs at a later date.						
The above order is a confirmation of RATE ONLY the quantity & total of value is an estimate only (For [redacted] administration purposes) and must not be considered as an implied quantity and/or value under this Purchase Order.						
Personnel while on site are to wear long sleeve shirts & trousers, sun hat, safety boots, reflective vests and eye protection						
Payment will not be made on invoice amounts exceeding this purchase order value. Authorisation must be provided by [redacted] Representative and an additional purchase order must be issued for any expenditure over this purchase order figure						
Order Totals					\$370.65	\$407.71

Date: 21-May-07 Supplier: Buckland Auto Electrician Pty Ltd						
CONFIRMATION ORDER OF WORKS ALREADY CARRIED OUT						
Conduct the following to Hitachi LX150 Loader [redacted]						
dismantle to access						
test & identify faults						
repair reverse alarm system						
circuit check						

Orders for Asset **[REDACTED]** Hitachi LX150 Loader

Date: 21-May-07

Supplier: Buckland Auto Electrician Pty Ltd

Description	Unit	Qty	Unit Cost ex GST	Unit Cost inc GST	Line Cost ex GST	Unit Cost inc GST
repair & replace lights	LS	1	\$131.25	\$144.38	\$131.25	\$144.38
parts	LS	1	\$201.00	\$221.10	\$201.00	\$221.10
"Payment will not be made on invoice amounts exceeding this purchase order value. Authorisation must be provided by [REDACTED] Representative and an additional purchase order must be issued for any expenditure over this purchase order figure."						
Order Totals					\$332.25	\$365.48

Date: 11-Apr-07

Supplier: South East Forest & Hydraulics

Travel to [REDACTED] to supply & fit new accumulator to Boom/Bucket ride circuit to [REDACTED] LX150-3 Loader

Quoted

ea 1 \$1,349.36 \$1,484.30 \$1,349.36 \$1,484.30

All environmental care to be the responsibility of Supplier. Please remove all waste materials and liquids off site. Advise [REDACTED] site rep if any spills occur

Drivers and other personnel while on site are to wear long sleeve shirts & trousers, sun hat, safety boots, reflective vests and eye protection

"Payment will not be made on invoice amounts exceeding this purchase order value. Authorisation must be provided by [REDACTED] Representative and an additional purchase order must be issued for any expenditure over this purchase order figure."

Order Totals \$1,349.36 \$1,484.30

Date: 02-Apr-07

Supplier: South East Forest & Hydraulics

Travel to [REDACTED] and carry out the following repairs to [REDACTED] Hitachi LX150-3 Loader

Current Hours: 6500.

500 hour service

1 \$2,499.63 \$2,749.59 \$2,499.63 \$2,749.59

Orders for Asset [REDACTED] Hitachi LX150 Loader

Description

Unit

Qty

Unit Cost
ex GST

Unit Cost
inc GST

Line Cost
ex GST

Unit Cost
inc GST

Date: 02-Apr-07

Supplier: South East Forest & Hydraulics

Change hydraulic oil and filter (not carried out at 6000 hour service)

Replace wiper blades

Repair ride control. Found accumulator faulty, removed from machine and will be returned at a later date to fit new unit.

All personnel to report to site contact for site induction prior to any work on site

Personnel while on site are to wear long sleeve shirts & trousers, sun hat, safety boots, reflective vests and eye protection

All environmental care to be the responsibility of Supplier. Please remove all waste materials and liquids off site. Advise [REDACTED] site rep if any spills occur

All relevant insurances to be current and carried, and be sighted by a [REDACTED] representative as required. Specifically, all personnel to be appropriately licensed in accordance with OHS&W act.

The above order is a confirmation of RATE ONLY the quantity & total of value is an estimate only (For [REDACTED] administration purposes) and must not be considered as an implied quantity and/or value under this Purchase Order.

Payment will not be made on invoice amounts exceeding this purchase order value. Authorisation must be provided by [REDACTED] Representative and an additional purchase order must be issued for any expenditure over this purchase order figure

Order Totals \$2,499.63 \$2,749.59

Date: 20-Feb-07

Supplier: C & S Wear Parts Pty Ltd

Please supply for collection 1U3302 tooth

1O73308 pin

8E6259 retainer

Bucket teeth for [REDACTED] Hitachi LX150-3 Loader

8	\$38.55	\$42.41	\$308.40	\$339.24
8	\$4.05	\$4.46	\$32.40	\$35.64
8	\$8.13	\$8.94	\$65.04	\$71.54

Orders for Asset : **Hitachi LX150 Loader**

Description	Unit	Qty	Unit Cost ex GST	Unit Cost inc GST	Line Cost ex GST	Unit Cost inc GST						
Date: 20-Feb-07 Supplier: C & S Wear Parts Pty Ltd												
"Payment will not be made on invoice amounts exceeding this purchase order value. Authorisation must be provided by [redacted] Representative and an additional purchase order must be issued for any expenditure over this purchase order figure."												
Order Totals					\$405.84	\$446.42						
Date: 20-Feb-07 Supplier: Hitachi Construction Machinery												
Please supply and deliver:												
T30EA adaptor		2	\$215.40	\$236.94	\$430.80	\$473.88						
Bucket adaptors for [redacted] Hitachi LX150-3 loader												
"Payment will not be made on invoice amounts exceeding this purchase order value. Authorisation must be provided by [redacted] Representative and an additional purchase order must be issued for any expenditure over this purchase order figure."												
Order Totals					\$430.80	\$473.88						
Date: 01-Feb-07 Supplier: South East Forest & Hydraulics												
Carry out repairs to [redacted] Hitachi LX150-3 Loader. Repair engine oil leak, adjust door catch. Inspect fault with bucket ride control. (needs accumulator repaired)												
Quoted		1	\$88.50	\$97.35	\$88.50	\$97.35						
"Payment will not be made on invoice amounts exceeding this purchase order value. Authorisation must be provided by [redacted] Representative and an additional purchase order must be issued for any expenditure over this purchase order figure."												
Order Totals					\$88.50	\$97.35						
Date: 17-Jan-07 Supplier: Cavill Power Products (Enfield)												

Orders for Asset : [REDACTED] - Hitachi LX150 Loader

Description	Unit	Qty	ex GST	inc GST	ex GST	inc GST
Order No. 774722 0001 Date: 17-Jan-07 Supplier: Cavill Power Products (Enfield) fax: 8723 0360						
Travel to [REDACTED] and troubleshoot charging system on Hitachi LX150 Loader [REDACTED]. Load Test Batteries, found both batteries below minimum spec. Supplied & Fitted 2 new batteries		1	\$693.42	\$762.76	\$693.42	\$762.76
Quoted						
"Payment will not be made on invoice amounts exceeding this purchase order value. Authorisation must be provided by [REDACTED] representative and an additional purchase order must be issued for any expenditure over this purchase order figure."						
					<u>Order Totals</u>	<u>\$762.76</u>

Order No. 505522 0001		Date: 27-Nov-06	Supplier: Komatsu (Dry Creek)				
Conduct the following on [REDACTED]		Hitachi LX150 Loader [REDACTED]					
Wash Loader for transport interstate							
Labour		1	\$293.00	\$322.30	\$293.00	\$322.30	
Consumables		1	\$19.05	\$20.95	\$19.05	\$20.95	
"Payment will not be made on invoice amounts exceeding this purchase order value. Authorisation must be provided by [REDACTED] Representative and an additional purchase order must be issued for any expenditure over this purchase order figure."							
					Order Totals	\$312.05	\$343.25

Order No: 505522 0001		Date: 24-Nov-06	Supplier: South East Forest & Hydraulics			
Travel to [REDACTED] and carry out 6000hr service on [REDACTED] Hitachi LX150 Loader						
Note: Hydraulic Oil wasn't changed, should be done at next service						
Total			1	\$1,894.14	\$2,083.55	\$1,894.14 \$2,083.55

Orders for Asset [REDACTED] Hitachi LX150 Loader

Description

Unit

Qty

Unit Cost
ex GST

Unit Cost
inc GST

Line Cost
ex GST

Unit Cost
inc GST

Date: 24-Nov-06

Supplier: South East Forest & Hydraulics

"Payment will not be made on invoice amounts exceeding this purchase order value. Authorisation must be provided by [REDACTED] Representative and an additional purchase order must be issued for any expenditure over this purchase order figure."

Order Totals \$1,894.14 \$2,083.55

Date: 11-Oct-06

Supplier: South East Forest & Hydraulics

Travel to [REDACTED] and conduct the following to [REDACTED] LX150 Loader (PE3117)

Reported ride control not working

Check fuses / wiring. Replace 2 relays. Check pilot disengaging when ride control engaged.

CHECK chassis computer wiring. Trace to short in rocker switch. Fit new switch & test - refit covers

Dismantle wiper washer lines & blow out. U/S

Remove bulkheads from cabin floor (front/rear) & drill out blockage & test

Total

1 \$447.48 \$492.23 \$447.48 \$492.23

"Payment will not be made on invoice amounts exceeding this purchase order value. Authorisation must be provided by [REDACTED] Representative and an additional purchase order must be issued for any expenditure over this purchase order figure."

Order Totals \$447.48 \$492.23

Date: 03-Oct-06

Supplier: Ferguson Diesel Services Pty Ltd

Travel to [REDACTED] and conduct the following or [REDACTED] Hitachi LX150 Loader

Replace 4 middle bucket teeth adaptors & inspect fault with soft ride on bucket

Quoted

1 \$587.95 \$646.75 \$587.95 \$646.75

Orders for Asset : [REDACTED] - Hitachi LX150 Loader

Description	Unit	Qty	Unit Cost ex GST	Unit Cost inc GST	Line Cost ex GST	Unit Cost inc GST
Date: 03-Oct-06 Supplier: Ferguson Diesel Services Pty Ltd						
"Payment will not be made on invoice amounts exceeding this purchase order value. Authorisation must be provided by [REDACTED] Representative and an additional purchase order must be issued for any expenditure over this purchase order figure."						
<u>Order Totals</u>			\$587.95		\$587.95	\$646.75
Date: 03-Oct-06 Supplier: Ferguson Diesel Services Pty Ltd						
[REDACTED] subject and carry out 500 hour service on Hitachi LX150 Loader.						
Quoted	1		\$1,036.68	\$1,140.35	\$1,036.68	\$1,140.35
"Payment will not be made on invoice amounts exceeding this purchase order value. Authorisation must be provided by [REDACTED] Representative and an additional purchase order must be issued for any expenditure over this purchase order figure."						
<u>Order Totals</u>			\$1,036.68		\$1,036.68	\$1,140.35
Date: 14-Jun-06 Supplier: Hitachi Construction Machinery						
Travel to site and repair oil leak from Main Control Valve on [REDACTED] LX150 Loader.						
Top up oil & tested, inspect park brake / drive line noise, drained & refilled brake oil. Checked drive shafts, operator to monitor over next week	1		\$431.02	\$474.12	\$431.02	\$474.12
<u>Order Totals</u>			\$431.02		\$431.02	\$474.12
Date: 24-May-06 Supplier: Hitachi Construction Machinery						
Conduct the following to [REDACTED] Hitachi LX150 Loader (current hrs: 5000)						
1000 hrs service	1		\$1,746.39	\$1,921.03	\$1,746.39	\$1,921.03
supply & fit inner & outer air conditioner filters	1		\$200.00	\$220.00	\$200.00	\$220.00
supply & fit transmission drain plug	1		\$60.00	\$66.00	\$60.00	\$66.00

Orders for Asset [REDACTED] - Hitachi LX150 Loader

Description	Unit	Qty	Unit Cost	Unit Cost	Line Cost	Unit Cost
			ex GST	inc GST	ex GST	inc GST
Order No: 55240 2006 Date: 24-May-06 Supplier: Hitachi Construction Machinery						
supply & fit outer door handle assy		1	\$100.00	\$110.00	\$100.00	\$110.00
supply & fit both windscreen washer pumps		1	\$200.00	\$220.00	\$200.00	\$220.00
Consumables		1	\$80.43	\$88.47	\$80.43	\$88.47
		1	\$30.08	\$33.09	\$30.08	\$33.09
Order Totals					\$2,416.90	\$2,658.59

Order No: 55312 2006 Date: 19-May-06 Supplier: Karl Dell Haulage						
Float Shift as discussed with Luisa today - must happen at 1130am today 19/5/06						
[REDACTED]						
hourly rate - approx 4 hrs	hr	4	\$75.00	\$82.50	\$300.00	\$330.00
"The above order is a confirmation of RATE ONLY. The quantity & total of value is an estimate only [REDACTED] (administration purposes) and must not be considered as an implied quantity and/or value under this Purchase Order."						
RATE increase as of 1/5/06	hr	4	\$3.00	\$3.30	\$12.00	\$13.20
			<u>Order Totals</u>		<u>\$312.00</u>	<u>\$343.20</u>

Order No: 55240 2006 Date: 17-May-06 Supplier: Hitachi Construction Machinery						
[REDACTED]						
Please supply & deliver to [REDACTED] the following for LX150 Loader						
7966HD Tooth	ea	2	\$50.00	\$55.00	\$100.00	\$110.00
T30EA bucket tooth adaptor	ea	2	\$194.00	\$213.40	\$388.00	\$426.80
24M7243 washer	ea	4	\$1.10	\$1.21	\$4.40	\$4.84

Orders for Asset **PE2417** Hitachi LX150 Loader

Order No. 52405 516		Date: 17-May-06	Supplier: Hitachi Construction Machinery		Unit	Qty	Unit Cost ex GST	Unit Cost inc GST	Line Cost ex GST	Unit Cost inc GST
19M8288 bolt					ea	2	\$9.50	\$10.45	\$19.00	\$20.90
14M7278 nut					ea	2	\$5.00	\$5.50	\$10.00	\$11.00
T3G9609 washer					ea	2	\$8.30	\$9.13	\$16.60	\$18.26
T9J2308 pin					ea	2	\$4.09	\$4.50	\$8.18	\$9.00
							Order Totals		\$546.18	\$600.80

Order No. 52405 516		Date: 03-Apr-06	Supplier: Enzed - Wingfield							
Attend Enzed site at Enzed Road and repairs Hitachi LX150										
Loader										
Replace Fam Motor Hose						1	\$302.95	\$333.25	\$302.95	\$333.25
							Order Totals		\$302.95	\$333.25

Order No. 52405 516		Date: 27-Feb-06	Supplier: Hitachi Construction Machinery							
Hitachi LX150 and carry out 500hr service to Hitachi LX150 Loader										
Probe oil samples, replaced front indicators, replaced outer air cleaner element, drill & tap broken bolts in bucket kickout rod, replace revolving light globe, replace tail / brake light assy. Replaced broken battery terminal, replace grease nipple on loader frame, top up park brake oil										
Parts						1	\$1,078.08	\$1,185.89	\$1,078.08	\$1,185.89
Labour						1	\$941.80	\$1,035.98	\$941.80	\$1,035.98
Travel & Sundries						1	\$289.36	\$318.30	\$289.36	\$318.30
							Order Totals		\$2,309.24	\$2,540.16

Order No. 52405 516		Date: 21-Feb-06	Supplier: Karl Dell Haulage							
----------------------------	--	-----------------	-----------------------------	--	--	--	--	--	--	--

Orders for Asset PE3117 Hitachi LX150 Loader

Description	Unit	Qty	Unit Cost ex GST	Unit Cost inc GST	Line Cost ex GST	Unit Cost inc GST
Date: 30-Jan-06 Supplier: Hitachi Construction Machinery						
Order Totals					\$795.60	\$875.16

Date: 22-Dec-05 Supplier: Hitachi Construction Machinery						
Conduct the following repairs to PE3117 LX150 Loader						
Hours: 4325						
I tried to change the repair hydraulic leak from loader control valve. Fitted		1	\$687.60	\$756.36	\$687.60	\$756.36
new O ring and tested						
Order Totals					\$687.60	\$756.36

Date: 08-Dec-05 Supplier: C & S Wear Parts Pty Ltd						
Please supply for collection						
1U3302 Tooth	ea	8	\$38.55	\$42.41	\$308.40	\$339.24
1D73308 Pin	ea	8	\$4.05	\$4.46	\$32.40	\$35.64
8E6259 Retainer	ea	8	\$7.49	\$8.24	\$59.92	\$65.91
Order Totals					\$400.72	\$440.79

Date: 23-Nov-05 Supplier: Hitachi Construction Machinery						
Inspect fuel tank for filler leak, removed panels to get to filler retaining clamp, needs to be clean with pressure washer, excessive dirt build up. No travel charge						
		1	\$206.11	\$226.72	\$206.11	\$226.72
Order Totals					\$206.11	\$226.72

Date: 17-Oct-05 Supplier: Hitachi Construction Machinery						
Conduct 4000 Hour Service on Hitachi LX150-3 Loader						
Parts	EA	1	\$1,455.30	\$1,600.83	\$1,455.30	\$1,600.83

Orders for Asset : **PE3117** Hitachi LX150 Loader

Order No. 51475 305		Date: 17-Oct-05	Supplier: Hitachi Construction Machinery		Unit	Qty	Unit Cost ex GST	Unit Cost inc GST	Line Cost ex GST	Unit Cost inc GST
Labour					EA	1	\$780.00	\$858.00	\$780.00	\$858.00
Consumables					EA	1	\$52.83	\$58.11	\$52.83	\$58.11
(Asset No. PE3117)										
Work performed 3/10/05;										
CONFIRMATION ORDER ONLY										
					Order Totals				\$2,288.13	\$2,516.94

Order No. 51475 305		Date: 16-Sep-05	Supplier: Hitachi Construction Machinery		Unit	Qty	Unit Cost ex GST	Unit Cost inc GST	Line Cost ex GST	Unit Cost inc GST
40F2177250: Travel to site & replace o ring on ride control to LX150 Loader, topped up oil & tested						1	\$238.20	\$262.02	\$238.20	\$262.02
					Order Totals				\$238.20	\$262.02

Order No. 51475 305		Date: 16-Sep-05	Supplier: Hitachi Construction Machinery		Unit	Qty	Unit Cost ex GST	Unit Cost inc GST	Line Cost ex GST	Unit Cost inc GST
40F2177250: Travel to site and carry out 250hr service on LX150 Loader. Probe oil sample of engine, found battery cable shorted out and required repalcing, returned to site & fitted new battery cable & lugs. Tested						1	\$869.97	\$956.97	\$869.97	\$956.97
					Order Totals				\$869.97	\$956.97

Order No. 49574 301		Date: 26-Jul-05	Supplier: Karl Dell Haulage		Unit	Qty	Unit Cost ex GST	Unit Cost inc GST	Line Cost ex GST	Unit Cost inc GST
To collect LX150 Loader from [redacted] and deliver to [redacted] for 250hrs of service					hr	1	\$75.00	\$82.50	\$75.00	\$82.50
					Order Totals				\$75.00	\$82.50

Order No. 49574 301		Date: 25-Jul-05	Supplier: Karl Dell Haulage		Unit	Qty	Unit Cost ex GST	Unit Cost inc GST	Line Cost ex GST	Unit Cost inc GST
To collect LX150 Loader from [redacted] and deliver to [redacted] for 250hrs of service					hr	1	\$75.00	\$82.50	\$75.00	\$82.50

Orders for Asset PE317 Hitachi LX150 Loader

Description	Unit	Qty	Unit Cost	Unit Cost	Line Cost	Unit Cost
			ex GST	inc GST	ex GST	inc GST
Order No. 40574 521 Date: 25-Jul-05 Supplier: Karl Dell Haulage						
					Order Totals	\$82.50

Order No. 4624 166 Date: 29-Jun-05 Supplier: Hitachi Construction Machinery						
Bucket Teeth		8				
Lock pins		8				
Labour to travel to site, remove old teeth, clean adaptors and fit new teeth including 2 outside adaptors.		1	\$2,668.40	\$2,935.24	\$2,668.40	\$2,935.24
					Order Totals	\$2,935.24

Order No. 4670 536 Date: 01-Jun-05 Supplier: Karl Dell Haulage						
Collect Loader from Minn Solar Company at Hamilton Lakes town						
2 hrs 30 min						
Hourly rate	hr	1	\$75.00	\$82.50	\$75.00	\$82.50
					Order Totals	\$82.50

Order No. 4674 537 Date: 13-May-05 Supplier: Hitachi Construction Machinery						
To attend site and conduct 250hr service. Repalce LH Brake & indicator rear. Inspect door that won't latch						
total		1	\$500.00	\$550.00	\$500.00	\$550.00
					Order Totals	\$550.00

Order No. 4705 540 Date: 14-Apr-05 Supplier: Enzed - Wingfield						
To attend site at [redacted] and replace 1.9 hose assy on [redacted] LX150 Loader						
		1	\$487.85	\$536.64	\$487.85	\$536.64

Orders for Asset : [REDACTED] Hitachi LX150 Loader

Description	Unit	Qty	Unit Cost ex GST	Unit Cost inc GST	Line Cost ex GST	Unit Cost inc GST
Date: 14-Apr-05 Supplier: Enzed - Wingfield						
Order No: [REDACTED]						
Order Totals \$487.85 \$536.64						
Date: 04-Apr-05 Supplier: Hitachi Construction Machinery						
Order No: [REDACTED]						
To attend site at [REDACTED] & conduct 3000hr service on LX150 Loader		1	\$1,500.00	\$1,650.00	\$1,500.00	\$1,650.00
Order Totals \$1,500.00 \$1,650.00						
Date: 31-Mar-05 Supplier: Hitachi Construction Machinery						
Order No: [REDACTED]						
Hitachi LX150-3 loader : 1-3-05) 2903hrs .travel to site and carry out 500hr service, check clutch cut out operation, shim bucket cylinder, fit customer supplied bucket teeth.						
note adaptors worn, teeth loose on adaptors advised [REDACTED] at the time, have got new adaptors in stock when required.).	lt	1	\$875.08	\$962.59	\$875.08	\$962.59
Order Totals \$875.08 \$962.59						
Date: 01-Mar-05 Supplier: C & S Wear Parts Pty Ltd						
Order No: [REDACTED]						
Pins		8	\$4.50	\$4.95	\$36.00	\$39.60
Washers		8	\$6.65	\$7.32	\$53.20	\$58.52
teeth		2	\$36.55	\$40.20	\$73.10	\$80.41
Order Totals \$162.30 \$178.53						
Date: 18-Feb-05 Supplier: Karl Dell Haulage						
Order No: [REDACTED]						
Transportation LX150 loader from [REDACTED] to [REDACTED]	hr	1	\$70.00	\$77.00	\$70.00	\$77.00
Order Totals \$70.00 \$77.00						

PIE3447

Order No: 46357 JulaOrder No. 46322 B881Order No: 15012 008

Order No: 454701868

TX3200, 3400 or 3440 Electrophone UHF Radio including 6DB Antenna.

Orders for Asset : PE3117 Hitachi LX150 Loader

Description	Unit	Qty	Unit Cost ex GST	Unit Cost inc GST	Line Cost ex GST	Unit Cost inc GST
Date: 25-Nov-04 Supplier: Hitachi Construction Machinery						
Order No: 45702-888 To attend site at [REDACTED] and carry out 250Hr service on Hitachi LX150 Loader (S/N40F2165560) approx hrs: 2240 Approx price only Service carried out afterhours due to machine working double shifts.		1	\$500.00	\$550.00	\$500.00	\$550.00
Order Totals					\$500.00	\$550.00

Date: 29-Oct-04 Supplier: Hitachi Construction Machinery						
Order No: 44701-888 To attend site at [REDACTED] and carry out 250Hr service on Hitachi LX150 Loader (S/N40F2165560) Replaced fan belt & brake light		1	\$570.03	\$627.03	\$570.03	\$627.03
Order Totals					\$570.03	\$627.03

Date: 28-Oct-04 Supplier: Hitachi Construction Machinery						
Order No: 44701-888 To attend site at [REDACTED] and carry out a 2,000Hr service on Hitachi LX150 Loader (S/N40F2165560) Current Hrs 1964 Service carried out on site whilst machine was down due to damaged Turbo (Warranty) Approximate price only		1	\$2,000.00	\$2,200.00	\$2,000.00	\$2,200.00
Order Totals					\$2,000.00	\$2,200.00

Date: 24-Sep-04 Supplier: Hitachi Construction Machinery						
Order No: 43051-888 To travel to site at [REDACTED] and fit new heavy duty teeth to bucket of Hitachi LX150 Loader (Previous teeth lasted approx 300hrs each. 1st attempt at Heavy Duty - to monitor wear 1650hrs)		1	\$760.16	\$836.18	\$760.16	\$836.18
Order Totals					\$760.16	\$836.18

Orders for Asset [REDACTED] - Hitachi LX150 Loader

Description	Unit	Qty	Unit Cost ex GST	Unit Cost inc GST	Line Cost ex GST	Unit Cost inc GST
Order No. 43256-006						
Date: 27-Aug-04 Supplier: Hitachi Construction Machinery						
To attend site at [REDACTED] and carry out 500Hr service on Hitachi LX150 Loader (S/N40F2165560)		1	\$984.99	\$1,083.49	\$984.99	\$1,083.49
Service carried out on site at [REDACTED]						
				<u>Order Totals</u>	<u>\$984.99</u>	<u>\$1,083.49</u>
Order No. 43256-006						
Date: 08-Jul-04 Supplier: Hitachi Construction Machinery						
To attend site at [REDACTED] and carry out 250Hr service on Hitachi LX150 Loader (S/N40F2165560)		1				
Also order in full set of replacement teeth & attend site & fit when in stock.						
Estimate cost of service and teeth fitting as per email 8/7/04		1	\$960.00	\$1,056.00	\$960.00	\$1,056.00
Schedule for 9/7/04 at 130pm as arranged with Luke						
				<u>Order Totals</u>	<u>\$960.00</u>	<u>\$1,056.00</u>
Order No. 41801-800						
Date: 15-Jun-04 Supplier: Hitachi Construction Machinery						
To attend site at [REDACTED] and carry out 250hr service on Hitachi LX150 Loader (S/N40F2165560) Current Hrs 785		1	\$687.08	\$755.79	\$687.08	\$755.79
Hourly Rate \$66.00, Plus Consumables at trade cost.						
				<u>Order Totals</u>	<u>\$687.08</u>	<u>\$755.79</u>
Order No. 41573-006						
Date: 13-May-04 Supplier: Hitachi Construction Machinery						
To attend site at [REDACTED] and carry out 1,000hr service on Hitachi LX150 Loader (S/N40F2165560) Current Hrs 1,005		1	\$1,500.00	\$1,650.00	\$1,500.00	\$1,650.00
Hourly Rate \$66.00, Plus Consumables at trade cost.						
				<u>Order Totals</u>	<u>\$1,500.00</u>	<u>\$1,650.00</u>

Orders for Asset : Hitachi LX150 Loader

Description	Unit	Qty	Unit Cost ex GST	Unit Cost inc GST	Line Cost ex GST	Unit Cost inc GST
-------------	------	-----	---------------------	----------------------	---------------------	----------------------

Date: 22-Apr-04 **Supplier:** Bridgestone Earthmover Tyres (Edinburgh Parks)

Checked all Tyre pressures on LX 150 Loader

1	\$60.00	\$66.00	\$60.00	\$66.00
<u>Order Totals</u>		\$60.00	\$66.00	\$66.00

Date: 21-Apr-04 **Supplier:** Hitachi Construction Machinery

To attend site at  and carry out 250hr service on Hitachi LX150 Loader (S/N40F2165560)
Hourly Rate \$66.00

1	\$508.79	\$559.67	\$508.79	\$559.67
<u>Order Totals</u>		\$508.79	\$559.67	\$559.67

Date: 02-Mar-04 **Supplier:** Hitachi Construction Machinery

To attend site at  and carry out 500Hr service on Hitachi LX150 Loader (S/N40F2165560)
Also order in full set of replacement teeth & attend site & fit when in stock.
Second Invoice to check 40f2165560

1	\$1,812.35	\$1,993.59	\$1,812.35	\$1,993.59
1	\$687.08	\$755.79	\$687.08	\$755.79
<u>Order Totals</u>		\$2,499.44	\$2,749.38	\$2,749.38

Date: 27-Feb-04 **Supplier:** Hitachi Construction Machinery

To carry out 250Hr service on Hitachi LX150 Loader 278Hrs, (Turn teeth on bucket)

1	\$323.37	\$355.71	\$323.37	\$355.71
<u>Order Totals</u>		\$323.37	\$355.71	\$355.71

Date: 05-Feb-04 **Supplier:** Hitachi Construction Machinery

To carry out first inspection & service on Hitachi LX150 Loader (100Hrs)

1	\$671.20	\$738.32	\$671.20	\$738.32
<u>Order Totals</u>		\$671.20	\$738.32	\$738.32